

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 97032
 Permit No. _____
 Basis: (7)

NOTICE OF INTENT NO. 55607

1. OWNER David Weitzel ADDRESS AT WELL LOCATION 750 Vandest
 MAILING ADDRESS 4200 Park Place Road

2. LOCATION SE 1/4 SE 1/4 Sec. 11 T 34 N/S R 37 E Pershing County
 PERMIT NO. _____ Parcel No. 1009-070-40 Subdivision Name N/A

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	5	
Gravel		5	35	
Clay		35	45	
Clay & Gravel		45	75	
Gravel w/ clay		75	95	
Sand & Gravel		95	100	
Gravel & Clay		100	140	

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet	Feet
<u>11</u>	<u>0</u>	<u>140</u>		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>1.88</u>	<u>0</u>	<u>20</u>
<u>6</u>		<u>SDR 21</u>	<u>20</u>	<u>140</u>

F-480-S/A

Perforations:
 Type perforation Saw cut
 Size perforation 1 1/8

From	To	Feet	Feet
<u>120</u>	<u>140</u>		

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 42 feet below land surface
 Artesian flow None G.P.M. _____ P.S.I. _____
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name American Drilling Contractor
 Address 3040 Callahan Contractor

Nevada contractor's license number issued by the State Contractor's Board 0020578
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 730

Signed [Signature]
 By driller performing actual drilling on site or contractor

Date 6-9-05

Date started 5-27, 1905
 Date completed 6-2, 1905

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>15</u>		<u>6</u>

RECEIVED
 05 JUN 16 AM 11:41
 STATE ENGINEERS OFFICE