


STATE OF NEVADA  
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 97121  
Permit No. \_\_\_\_\_  
Basin 076

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 55143

1. OWNER Kasm Construction  
MAILING ADDRESS 782 Divot Drive Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION 3420 Drayer Lane  
Fernley, NV 89408

2. LOCATION SE SW 1/4 NW NE 1/4 Sec. 27 T 20 R 25 Churchill County  
PERMIT NO. Parcel No. 020-832-07 Subdivision Name Lot

3. WORK PERFORMED New Well  
4. PROPOSED USE Domestic  
5. WELL TYPE Rotary air

6. LITHOLOGIC LOG				
Material	Water Seal	From	To	Thickness
Gravel		0	20	20
Sand & Gravel		20	35	15
Gravel & Clay		35	80	45
Clay		80	123	43
Gravel		123	145	22
Clay		145	180	35
Gravel		180	240	60
Sand & Gravel	X	240	270	30

8. WELL CONSTRUCTION				
Depth Drilled	270	Depth Cased	270	Feet
HOLE DIAMETER (BIT SIZE)				
	From	To		
12 Inches	0	Feet	50	Feet
10 Inches	50	Feet	270	Feet
Inches	Feet	Feet		
CASING SCHEDULE				
Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (feet)	To (feet)
6.625	12.92	6.625	0	20
6	3.82	0.258	20	270

Perforations:  
Type perforation Saw Cut  
Size perforation 0.125  
From 230 feet to 270 feet

Surface Seal:  Yes  No Seal Type: Concrete Grout  
Depth of Seal 50  
Placement Method: Pumped  
Gravel Packcd:  Yes  No  
From 50 feet to 270 Feet

9. WATER LEVEL  
Static Water Level 220 feet below land surface  
Artesian Flow G.P.M. P.S.I.  
Water temperature ° F Quality unknown

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.  
Contractor  
Address 403 McLean Road  
Fallon, NV 89407  
Contractor  
Nevada contractor's license number 29064  
issued by the State Contractor's Board  
Nevada driller's license number issued by the 1753  
Division of Water Resources, the on-site driller  
Signed Wayne Kasm  
By driller performing the actual drilling on site or contractor  
Date 6/7/2005

Date started 5/4/2005  
Date completed 5/6/2005

7. WELL TEST DATA

TEST METHOD Air			
Comments	GPM	Drawdown	Time (Hours)
	15		1

Latitude  
Longitude

STATE ENGINEERS OFFICE

05 JUN 14 AM 11:08

RECEIVED