

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 97353
 Permit No. _____
 Basin 162

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28218

1. OWNER Johnson Construction ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 9260 S. Church 9260 S. Church
Pahrump, NV 89060

2. LOCATION NW 1/4 NE 1/4 Sec. 35 T 21S N/S R 53E E Nye County _____
 PERMIT NO. 41-323-08 Parcel No. Calvada Valley Subdivision Name _____
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
brown loam		0	12	12
brown caleche		12	16	4
brown clay		16	36	20
brown caleche		36	38	2
brown clay		38	80	42
brown caleche	x	80	106	26
brown clay	x	106	108	2
See next line	x	108	112	4
brown clay with caleche strings				
brown clay with gravel	x	112	142	30
green caleche with gravel	x	142	158	16
green caleche	x	158	168	10
brown clay with gravel	x	158	168	10
black obordean	x	168	189	21
brown caleche and rock	x	189	220	31

DCNR/DWR
RECEIVED
AUG 10 2005
LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 220 Feet Depth Cased 220+1 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
11 Inches 0 Feet 220 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	3.7	.280	0	220

Perforations:
 Type perforation sawcut
 Size perforation .188

From 180 feet to 220 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 220 feet

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Strickland Construction Co., Inc. Contractor
 Address 5801 S. Homestead Contractor
Pahrump, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 8-4-05

Date started 7-10-05 19____
 Date completed 7-10-05 19____

7. WELL TEST DATA

TEST METHOD:	Bailer		Pump		Air Lift	
	G.P.M.	Draw Down (Feet Below Static)	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	Time (Hours)