

OFFICE USE ONLY
 Log No. 97368
 Permit No. _____
 Basin 219

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29500

1. OWNER David Burbank ADDRESS AT WELL LOCATION Corner of Weddle way
 MAILING ADDRESS P.O. Box 698 End SR 168 Warm Springs
Moapa NV 89025
 2. LOCATION S/W 1/4 N/W 1/4 Sec 9 T. 14 N. R. 65 E. Clark County
 PERMIT NO. 030-09-201 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay-sand boulders		0	14	14
Clay		14	50	36
Coarse sand	X	50	80	30
Clay		80	120	40
Clay-sand boulders	X	120	135	15
Clay		135	140	5

DCMP/DWR
 RECEIVED
 AUG 22 2005
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 0 Feet
0 Inches Feet
0 Inches Feet
0 Inches Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>		<u>5/16</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation 3/8" cut
 Size perforation 1 1/2" x 6 1/4"
 From 80 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped
 Grouted
 Other _____
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level: 42 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature warm °F Quality fair

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name DAVIS Drilling Contractor
 Address HC 61 Box 84 Contractor
Hiko NV 89017
 Nevada contractor's license number 0028966
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1191
 Division of Water Resources, the on-site driller
 Signed Mike Daw
 By driller performing actual drilling on site or contractor
 Date 8-14-05

Date started 8-6-05, 19____
 Date completed 8-10-05, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25</u>		<u>2</u>