

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29498

1. OWNER Rev Ewing ADDRESS AT WELL LOCATION 1625 State Hwy 168 near NV  
 MAILING ADDRESS 200 North A Street Las Vegas NV 89106  
 2. LOCATION NW 1/4 NW 1/4 Sec. 2 T. 15 N. R. 66 E Clark County  
 PERMIT NO. 49298 Parcel No. 042-02-101-009 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 Deepen  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>3/4" Rock</u>		<u>80</u>	<u>140</u>	<u>60</u>
<u>According to original well log this well was 102' deep casing was rotted away at 80' drilled to 140' but all I encountered was 3/4" Rock</u>				
<u>This rock is not natural to the area, I have drilled several wells there, I believe original driller drilled to 140' but backfilled hole with rock and did not set casing to bottom</u>				
<u>Top of casing was barely above ground level, I added 6" of steel casing on top because it was in a wash, customer will back fill around this casing</u>				
<u>SEP 6 - 2005</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 7 7/8 Inches To 8 1/2 Feet  
 From 8 1/2 Inches To 140 Feet  
 From 140 Inches To 140 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>		<u>5/16</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation 59w cut  
 Size perforation 1/8 V 6"  
 From 60 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
 Depth of Seal 50  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 14 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality fair

Date started 8-23-05, 20  
 Date completed 8-25-05, 20

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>28</u>		<u>4</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Davis Drilling and Pump Contractor  
 Address HC 61 Box 54 Contractor  
Hiko NV 89017  
 Nevada contractor's license number issued by the State Contractor's Board 28266  
 Nevada driller's license number issued by the Division of Water Resources, then-site driller 1191  
 Signed Mike Davis  
 By driller performing actual drilling on site or contractor  
 Date 8-25-05