

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 97858
Permit No. _____
Basin 108

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 55547

1. OWNER Eddy Mcarger
MAILING ADDRESS 689 Hwy 208 Yerington, NV 89447
Yerington, NV 89447

ADDRESS AT WELL LOCATION 2 Friedoff Lane
Yerington, NV 89447

2. LOCATION SW 1/4 SE 1/4 Sec. 14 T 12N R 25E
PERMIT NO. Parcel No. 01232109

Subdivision Name _____ Lot _____ Lyon County

3. WORK PERFORMED New Well	4. PROPOSED USE Domestic	5. WELL TYPE Rotary air
-------------------------------	-----------------------------	----------------------------

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thickness
Sand		0	10	10
Gravel Large		10	49	39
Gravel & Sand		49	80	31
Tan Clay		80	83	3
Gravel & Clay		83	100	17
Gravel	X	100	135	35
Clay		135	137	2

Latitude _____
Longitude _____

8. WELL CONSTRUCTION				
Depth Drilled	137	Depth Cased	137	Feet
HOLE DIAMETER (BIT SIZE)				
	From	To		
14.8 Inches	0 Feet	137 Feet		
Inches	Feet	Feet		
Inches	Feet	Feet		
CASING SCHEDULE				
Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8.63	14.96	0.188	0	20
8		0.258	20	137

Perforations:
Type perforation Slotted
Size perforation 0.05
From 107 feet to 137 feet

Surface Seal: Yes No Seal Type: Neat cement
Depth of Seal 100
Placement Method: Pumped
Gravel Packed: Yes No
From 100 feet to 137 Feet

9. WATER LEVEL		
Static Water Level	14 feet below land surface	
Artesian Flow	G.P.M.	P.S.I.
Water temperature	° F Quality unknown	

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contractor
Address 403 McLean Road
Fallon, NV 89407
Contractor
Nevada contractor's license number 29064
issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2285
Signed _____
By driller performing the actual drilling on site or contractor
Date 8/17/2005

Date started 8/12/2005
Date completed 8/14/2005

7. WELL TEST DATA			
TEST METHOD			
Comments	GPM	Drawdown	Time (Hours)