

COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. 99490  
 Permit No. \_\_\_\_\_  
 Basin 219  
 NOTICE OF INTENT NO. 29746

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER GNLV CORP  
 MAILING ADDRESS P.O. BOX 610  
LAS VEGAS, NV 89125

ADDRESS AT WELL LOCATION 129 FREMONT ST  
LAS VEGAS, NV (Golden Nugget)

2. LOCATION SE 1/4 NW 1/4 Sec 34 T 20 S R 61 E CLARK County  
 PERMIT NO. DW1212 139-34-210-032

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other Dewater

4. PROPOSED USE Dewater  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

| Material                  | Water Strata | From | To  | Thick-ness |
|---------------------------|--------------|------|-----|------------|
| <b>8-Dewatering wells</b> |              |      |     |            |
| Brown dirt                |              | 0    | 4'  |            |
| Green clay                |              | 4    | 12' |            |
| White clay                |              | 12   | 15' |            |
| Caliche                   | x            | 15   | 23' |            |
| White silty clay          |              | 23   | 26' |            |
| Brown silty clay          |              | 26   | 30' |            |
| DCNR/DWR RECEIVED         |              |      |     |            |
| APR 28 2006               |              |      |     |            |
| LAS VEGAS OFFICE          |              |      |     |            |

8. WELL CONSTRUCTION

Depth Drilled 30 Feet Depth Cased 30 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
24 Inches 30 Feet 0 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 14                 | 36.71               | .0250                   | 0           | 30        |

Perforations:  
 Type perforation Machine  
 Size perforation 1/4"x2.5"x21 per ft.  
 From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 3/15, 20 06  
 Date completed 3/28, 20 06

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ALLEN DRILLING INC.  
 (CONTRACTOR)  
 Address 4015 WEST TOMPKINS AVE  
 (CONTRACTOR)  
LAS VEGAS, NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board 18916 & 18917  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller ABDS2161  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 4/27/06

7. WELL TEST DATE

| TEST METHOD: | Bailer                        | Pump         | Air Lift |
|--------------|-------------------------------|--------------|----------|
| G.P.M.       | Draw Down (Feet Below Static) | Time (Hours) |          |
|              |                               |              |          |
|              |                               |              |          |
|              |                               |              |          |