

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99595
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57191

1. OWNE Hawk Properties
MAILING ADDRESS 880 Hwy 95 A Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 4838 Hawk Dr.
Fallon, NV 89406

2. LOCATION SE 1/4 NE 1/4 Sec 21 T 19 R 28
PERMIT NO NW SE Parcel No. 008-284-18

Latitude 39.49476 Longitude -118.846 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	5	5
Brown Clay		5	21	16
Brown Sand		21	24	3
Black Clay		24	38	14
Black Sand		38	62	24
Brown Clay		62	70	8
Brown Sand	X	70	81	11

8. WELL CONSTRUCTION

Depth Drilled 81 Depth Cased 81 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.8 Inches	0 Feet	81 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	3.85	0.258	20	81

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 78 feet to 81 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Poured

Gravel Packed: Yes No

From 50 feet to 81 Feet

9. WATER LEVEL

Static Water Level 12 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature * F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto


Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resources, the on-site driller

Signe 

By driller performing the actual drilling on site or contract

Date 3/27/2006

Date started 3/2/2006

Date completed 3/2/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)