

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES**

OFFICE USE ONLY

Log No. 99656  
Permit No. \_\_\_\_\_  
Basin 101

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

**WELL DRILLER'S REPORT**

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57196

1. OWNE Peter Clark  
MAILING ADDRESS P.o. Box 843 Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION 670 Wildes Rd  
Fallon, NV 89406

2. LOCATION NW 1/4 NE 1/4 Sec 6 T 18 R 29  
PERMIT NO Parcel No. 006-691-03

Latitude Longitude  WGS 84  
Subdivision Name County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	10	10
Brown Clay		10	26	16
Brown Sand		26	32	6
Gray Clay		32	38	6
Gray Sand		38	43	5
Black Clay		43	61	18
Black Sand		61	104	43
Brown Clay		104	108	4
Brown Sand	X	108	125	17

8. WELL CONSTRUCTION

Depth Drilled 125 Depth Cased 125 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.2 Inches	0 Feet	100 Feet
10 Inches	100 Feet	125 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	6.625	0	20
6	3.85	0.258	20	125

Perforations:

Type perforation Saw Cut  
Size perforation 0.0625  
From 120 feet to 125 feet

Surface Seal  Yes  No

Seal Type:  
Concrete Grout

Depth of Seal 100

Placement Method: Pumped

Gravel Packed:  Yes  No

From 100 feet to 125 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto


Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resources, the on-site driller

Signe 

By driller performing the actual drilling on site or contract

Date 3/29/2006

Date started 3/13/2006

Date completed 3/13/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)