

51424



EDDCO EXPLORATION, INC.

Patrick J. Mooney
Operations Manager
879 Ritter Drive
Gardnerville, Nevada 89410

Telephone (702)265-6710

Re : Abandonment at : 1664 Hwy 395, Minden, NV
APN : 25 - 050 - 22
Location : SE 1/4, SE 1/4, Sec 30, T 13 N, R 20 E
Notice of Intent # 24731

Subject : Work Description

- A.) Well Description - Existing log indicated a 20' sanitary seal and a total depth of 75'; Visual inspection indicated a static water level of 7' with no pitless adapter or other visible obstructions to the static water level; Air tests indicated perforated casing from 55' to 75' with a true total depth at 75'.
- B.) Efforts - Inserted casing perforator to a depth of 4' and could not go any further; Scoured casing with wire brush tool to remove rust and scale to a depth of 20'; Reinserted casing perforator to a depth of 4' and could not go any further; Made assumption that casing was deformed at 4' and called NV Water Resources State Water Engineer Tom Gallagher to discuss situation (4-10-96).
- C.) Results - As per above conference, and with subsequent verbal approval: Unloaded and cleaned well to true bottom (found at 75') with compressed air; Pumped neat cement from 75' to 3' and let cement set up; Cut casing off at 1' below existing grade and topped off cement; Solid welded steel plate on top of casing.

Patrick J. Mooney

Patrick J. Mooney
Operations Manager

4-18-96

Date

ADDITIONAL NOTES -

PER TELCON W/ PAT MOONEY FILE. 5-10-96

(SEE ORIGINAL LOG # 5816)

Well was 6 5/8 O.D.

15 sacks cement pumped from T.D. (@ 75'), returns observed at surface. Cement fell back, topped off w/ 2 sacks cement, cut off below grade. Matt Dillon