1353 V

No. 1353

APPLICATION FOR PERMIT

To Appropriate the Public Waters of the State of Nevada

FILED MAY 12 1909

1. Date of receipt of Application
2. Name of applicant Elmer Hinson.

Postoffice address: Yerington, Nevada.

County Lyon.

I. If applicant is a corporation, give

(a) Date and place of corporation

(b) The amount of capital stock

(c) The amount paid in

(d) The names and addresses of Directors

3. The quantity of water claimed is four cubic feet per second.
4. Source of water supply is the Lapham Creek.
5. Location of point of diversion beginning at a point about 1/2 Miles below the Lapham Meadows and 1226 feet above the mouth of Bodie Canyon situated in T. 8 N. R. 28 E. M.D.M. Situated in Esmeralda Co. Nevada.
6. To be used for: Mining, Milling and power purposes.

I. Irrigation and domestic use:

(a) Number of acres to be irrigated acres.

(b) In the following legal subdivisions

(A list of lands to be irrigated may be appended as a part of this application.)

II. Mining, power, manufacturing or transportation purposes:

(a) To be used for Mining Milling and Power purposes.

(b) Amount of power to be generated about 25 horse power.

(c) At what point about 50 feet below the point of diversion

(d) Is water to be returned to stream, ("yes" ~~or "no"~~) Yes.

(e) If "yes" at what point about 10 feet below the point of Usage.

7. Estimated cost of works about $10.000.00
8. Description of works for diversion:

I. Kind of works (reservoir, dam, ditch, flume, pipes or otherwise) Water to be Ditched or flumed from point of Diversion to point of usage.

Check. #678 - on Lyon Co. Bank. Arends & Hanson — $25.00
Check. #19 - to S. M. Summerfield as per letter from Buck June-6-09.

1353

II. Dimensions of works:

(a) Height of dam, 5 feet; length of dam at top, 25 feet; length of dam at bottom, 10 feet; material used in construction (wood, earth, stone or concrete) Brush and earth

(b) Capacity of reservoir _____ acre-feet.

(c) Size of headgate—width, 4 feet; height, 5 feet.

(d) Ditch (flume or pipe)—width at bottom, 3 feet width at water line, 3 feet; ~~depth of water, _____ feet.~~ Average grade per mile is 10 feet. Length of ditch is 600 ft ~~miles~~, and crosses the following quarter sections: _____

to _____ which is the point of intended use.

APPROVAL OF STATE ENGINEER

The number of this permit is 1353.

Date of receipt of first application May 12th 1909.

Return to applicant for correction _____ 190__.

Corrected application received _____ 190__.

Publication of notice completed ~~Last notice published~~ June - 6th 1909. FILED JUN 7 1909

Recorded in Book "G", page 1353.

Approved, September 22nd 1910.

This is to certify that I have examined the within application for a permit to appropriate the public waters of the State of Nevada, and hereby grant the same, subject to the following limitations and conditions:

The amount of water to be appropriated not more than 4 cubic feet per second.

The construction of the within described works to be commenced not later than March 1st 1911

P.C.W. FILED APR 1 1911

One-fifth of the work above specified to be completed on or before August 1st 1911

The whole of said work to be completed on or before March 1st 1912

The time for the proof of beneficial use of water appropriated in accordance herewith, to extend to June 1st 1912

Witness my hand this Twenty second day of September, 1910

Map filed Mar. 21-1911. Emmet D Boyle
State Engineer.

REMARKS

Proof of beneficial use filed JUN 20 1912
Cert. #202 - Bk 3 issued June 20, 1914.

This space not to be written in by applicant.

Issued with the provision that the applicant shall file in the office of the State Engineer at Carson City, within six months from date, a map showing alignment, cross section of conduit and profile of his proposed works of diversion, working drawings of his proposed power plant and a certificate of an engineer that the said maps and drawings were prepared from determinations actually made upon the ground.

Emmet D Boyle
State Engineer

Compared J.B.

The time for commencement of work is hereby extended to May 1st, 1911.

W. M. Kearney
State Engineer.