1456

No. 1456

APPLICATION FOR PERMIT

To Appropriate the Public Waters of the State of Nevada

1. Date of receipt of Application FILED OCT 14 1909
2. Name of applicant Nevada Treasure Mining Company
   Postoffice address: Same as Browaive
   County Eureka,

I. If applicant is a corporation, give
   (a) Date and place of corporation Spokane, Washington
   (b) The amount of capital stock $1,250,000 00/100 1454
   (c) The amount paid in Same as
   (d) The names and addresses of Directors John Clark, Kearns, Nev. J. J. Stewart, 60 Wall St., Treasurer, Tom Kearns, 60 Wall St. N.Y., P. W. Clark, Kearns, Nev. Meyers Sixty-Wall St. New York

3. The quantity of water claimed is All cubic feet per second.
4. Source of water supply Two Springs situated in Horse Ranch Canon in S.E. ¼ of Sec-28-T. 27 N.R. 48 E. MDM Eureka Co., Nevada about six miles east of Cortez, Nevada
5. Location of point of diversion Spring to 1450 ft South W. from ¼ Sec Cor. between Sec-27 and 28 - ¼ 2 - about 800' South W. from Same Cor.
6. To be used for: Domestic and mining purposes

I. Irrigation and domestic use:
   (a) Number of acres to be irrigated _____ acres.
   (b) In the following legal subdivisions _____
   (A list of lands to be irrigated may be appended as a part of this application.)

II. Mining, power, manufacturing or transportation purposes:
   (a) To be used for Dom & Min.
   (b) Amount of power to be generated _____ horse power.
   (c) At what point _____
   (d) Is water to be returned to stream, ("yes" or "no") No.
   (e) If "yes" at what point _____

7. Estimated cost of works $2 000 00
8. Description of works for diversion:

I. Kind of works (reservoir, dam, ditch, flume, pipes or otherwise)
A Cut & Tunnel on Bed-rock. Storage Tanks 10x10x6 ft. & pipe line to Kearns Townsite.
A cut and tunnel to loop springs on bed rock. A pair of storage tanks 10x10x6 ft. A pipe line 4,500 ft in length to carry water to all parts of the main streets of Kearns Townsite.

Same check as 1454

II. *Dimensions of works:*

(a) *Height of dam,* _____ *feet; length of dam at top,* _____ *feet; length of dam at bottom,* _____ *feet; material used in construction (wood, earth, stone or concrete)* Cut 25 ft. long 4 ft. wide 4 ft. deep, lined with wood; Tunnel 12 ft. long, 6 ft wide, 7 ft high. Tanks 10x10x6 ft wood

(b) *Capacity of reservoir* _____ *acre-feet.*

(c) *Size of headgate—width,* _____ *feet; height,* _____ *feet.*

(d) *Ditch (flume or pipe)—width at bottom,* _____ *feet width at water line,* _____ *feet; depth of water,* _____ *feet. Average grade per mile is* _____ *feet. Length of ditch is* _____ *miles, and crosses the following quarter sections:* _____

_____

_____

to _____ *which is the point of intended use.*

APPROVAL OF STATE ENGINEER

The number of this permit is 1456.

Date of receipt of first application October 14th 1909.

Return to applicant for correction _____ 190__.

Corrected application received _____ 190__.

Last notice published Nov 13 1909 FILED NOV 22 1909

Recorded in Book H., *page* 1456.

Approved, FEB 16 1911 190__.

This is to certify that I have examined the within application for a permit to appropriate the public waters of the State of Nevada, and hereby grant the same, subject to the following limitations and conditions:

The amount of water to be appropriated not more than .25 *cubic feet per second.*

The construction of the within described works to be commenced not later than March 15th 1911

One-fifth of the work above specified to be completed on or before January 1st 1912

The whole of said work to be completed on or before January 1st 1913

The time for the proof of beneficial use of water appropriated in accordance herewith, to extend to February 1st 1913

Witness my hand this Sixteenth *day of* February, 1911

Emmet D. Boyle

State Engineer.

REMARKS

This space not to be written in by applicant.

Cancelled because of failure to file proof of commencement of work APR 17 1911

W. M. K.

State Engineer.

Compared