Hood 60 Pg

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 4478
Rec. 4-15 1959
Well No. 20162
Permit No. 15849
Do not fill in

Owner Ed McCoy Driller Enlow Drilling Co

Address Fernley Nev Address Susanville Cal Lic. No. 473

Location of well: NW¼NE¼ Sec. 35, T. 16 N/S, R. 49 E, in Nye County

or approx 7 mi So of Lathrop Wells - 1/4 mi W of Hiway

Water will be used for Irrigation Total depth of well 325 ft

Size of drilled hole 24" Weight of casing per linear foot 40 lb

Thickness of casing 3/8 - Temp. of water 80°

Diameter and length of casing 14" - 223 ft -
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 85 ft -

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Jan Date of completion of well Mar 15-59

Type of well rig Cable

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	12	12	Top Soil -
12	124	112	Yellow Clay.
124	135	11	Large Boulders -
135	220	85	Yello Clay -
220	238	18	Boulders & Gravel
238	325	87	White Clay (Bentonite)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 112 to 135 ft.

Other aquifers 220 - 238

First water at 112 feet.

Casing perforated

from 100 to 223 ft.

Size of perforations

1/8 x 3 - (factory)

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
14	0	223	223	Gravel Packed -

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Test Pumped - 165' setting 600 GPM.
DD to 165 ft.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W J Enlow
Well Driller

By Enlow Drilling Co.

License No. 249

Dated Apr 9, 19 59

(Not to be filled in by Driller)

1959 APR 15 AM 11 40
STATE ENGINEER
OFFICE