WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

I

Log No. 5189
Rec. MAY 23 1960
Well No.
Permit No.

Do not fill in
Basin 087

Owner Tomasi (Good Luck Rest Home) Driller A & B CONTRACTORS

Address Old Spanish Spgs. RD, Sparks, Nev Address Sun Valley, Nev. Lic. No.

Location of well: NW¼NW¼ Sec 34, T 19 N/S, R 20 E, in Washoe County

or

Water will be used for domestic Total depth of well 114'

Size of drilled hole 6" (gravel pack) Weight of casing per linear foot ¼ wall

Thickness of casing ¼ wall Temp. of water cold

Diameter and length of casing 6" X 114'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 47'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 3-16-60 Date of completion of well 3-23-60

Type of well rig cable tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	14	14	Clay & broken rock
14	35	21	clay & gravel
35	39	4	hard pan
39	54	15	clay & gravel
54	61	7	clay
61	65	4	rock & water
65	87	12	rocky clay
87	112	25	broken rock
112	114	2	clay

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 87 to 112 ft.

Other aquifers 61-65

First water at 61 feet.

Casing perforated
from 70 to 110 ft.

Size of perforations
1/8" X 6"

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6"	1	0	114	Standard casing;welded joints;clay pack.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Bailer tested at 20 GPM; 10' draw down.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed A & B Contractors
Well Driller

By M. Autley

License No. 287

Dated May 20, 1960

(Not to be filled in by Driller)