# WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 5326
Rec. 7-27 1960
Well No.
Permit No.
*Do not fill in*

Owner: Moffat Company
Driller: Louis Clarkson
Address: Elko, Nev.
Address: Elko, Nev. Lic. No. 4
Location of well: NW ¼ NW ¼ Sec. 11, T 35 N/S, R 56 E, in Elko County
or

Water will be used for: Formation test
Total depth of well: 482 ft.
Size of drilled hole: 6"
Weight of casing per linear foot: none
Thickness of casing: none
Temp. of water
Diameter and length of casing: none
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure
If nonflowing well give depth of standing water from surface: 12 ft.
If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well: 7/5/60
Date of completion of well: 7/13/60
Type of well rig: Cable tools

## LOG OF FORMATIONS

| From feet | To feet | Thickness feet | Type of material |
|---|---|---|---|
| | 12 | 12 | Yellow Clay |
| 12 | 30 | 18 | Gravel |
| 30 | 65 | 35 | Blue clay |
| 65 | 75 | 10 | Sandy, blue clay |
| 75 | 240 | 165 | Blue Clay |
| 240 | 285 | 45 | Yellow clay |
| 285 | 482 | 197 | Yellow clay mixed with lava |

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 12 to 30 ft.
Other aquifers

First water at 12 feet.

Casing perforated
from to ft.

Size of perforations

919

LOG OF FORMATIONS—*Continued*

| From feet | To feet | Thickness | Type of material |
|---|---|---|---|
| | | | |

CASING RECORD

| Diam. casing | From feet | To feet | Length | "Remarks"—Seals, Grouting, Etc. |
|---|---|---|---|---|
| | | | | |

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

No test. Insufficient water for an irrigating well. Plugged and abandoned

**WELL DRILLER'S STATEMENT**

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Louis Clarkson
Well Driller

By W. H. Muth

License No. 211

Dated 7/24, 1960

(Not to be filled in by Driller)

1960 JUL 27 AM 10 17

ENGINEER
OFFICE