6-22281

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 5596
Rec. Dec. 1 1960
Well No.
Permit No.
Do not fill in

Owner: Crystal Bay Developing Company Driller: Wayne Burroughs

Address: Crystal Bay, Nevada Address: 2171 E. 2nd St. Reno Lic. No. 257

Location of well: ¼ ¼ Sec. 15, T. 16 N/8, R. 18 E, in WASHOE County

or

Water will be used for: Domestic Total depth of well: 150'

Size of drilled hole: 16" Weight of casing per linear foot: 8 Guage

Thickness of casing: 8 Guage Temp. of water: Cold

Diameter and length of casing: 16" X 150'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface: 38'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well: 7-28-60 Date of completion of well: 8-9-60

Type of well rig: 72 Star Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	42	42	Sand - Clay & Boulders
42	89	47	Muddy Sand
89	96	7	Blue Clay
96	120	24	Blue Clay & Course Gravel
120	130	10	Rusty Yellow Clay - Some Gra Gravel
130	150	20	Muddy Sand & Gravel

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 130 to 150 ft.

Other aquifers: 42' to 89'

First water at: 42 feet.

Casing perforated
from 87' to 150' ft.

Size of perforations
½ X 2 Mills perforation

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Wayne Burroughs
Well Driller

By Ruth D. Seeling
Office Manager
License No. 257

Dated August 10, 1960

(Not to be filled in by Driller)

1960 DEC 1 AM 11 36
OFFICE
STATE ENGINEER