WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 5634
Rec. JAN 4 1960
Well No.
Permit No. 16895
Do not fill in

Permit # 16895 Basin #106

Owner ARTHUR T ADAMS Driller TOM NEELY

Address YERINGTON NEV Address LIVERMORE CAL Lic. No. 260

Location of well: SW ¼ SE ¼ Sec. 34, T 14 N/S, R 26 E, in LYON County

or

Water will be used for Domestic and Sprinkling Total depth of well 190 ft

Size of drilled hole 15" Weight of casing per linear foot

Thickness of casing ¼" Temp. of water

Diameter and length of casing 10" ID 180 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 67 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Dec. 15 1956 Date of completion of well Jan 1957

Type of well rig Roading

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	60	60	Fine sand some
60	100	40	Gravel quick sand
100	140	40	" " "
140	180	40	" " "
180	190	10	Sand Clay

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 120 to 180 ft.

Other aquifers Bottom of Casing Closed
80 ft Perforated
10 ft of Gravel
in Bottom of Well
To Keep out Quick sand

First water at 116 feet.

Casing perforated

from 100 to 180 ft.

Size of perforations

¼" X 6"

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Water was Tested By Juggi Pump Eng.
Water stood 67 ft. Draw down 30 ft
out Put 350 gal Per minutt

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Tom Neely
Well Driller

By

License No. 260

Dated Dec, 1960

(Not to be filled in by Driller)

1961 JAN 4 AM 10 42

OFFICE
ENGINEER