WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

1

Log No. 5642
Rec. JAN 17 1961
Well No.
Permit No.
Do not fill in

Owner: Fred Tiedge — Driller: Meyer Drilling Co.

Address: Gen. Del. Minden, Nev. — Address: Carson City, Nev. — Lic. No. 209

Location of well: ¼ ¼ Sec. 14, T. 13 N/S R. 19 E, in Douglas County

or Genoa Lane

Water will be used for: Stock water — Total depth of well: 124 feet

Size of drilled hole: 4 inch — Weight of casing per linear foot: 10#

Thickness of casing: .219 wall — Temp. of water: cool

Diameter and length of casing: 4" ID - 124 feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: 15 GPM

If nonflowing well give depth of standing water from surface: Flowing

If flowing well describe control works: Open
(Type and size of valve, etc.)

Date of commencement of well: Sept. 12, 1960 — Date of completion of well: Sept. 14, 1960

Type of well rig: 71- C Speed star, Jet Method

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	5	5	Soil
5	12	7	Sand
12	74	62	Sandy Clay
74	92	18	Sand
92	121	29	Blue Clay
121	124	3	Gravel

Plugged by Well Log 112324

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 121 to 124 ft.

Other aquifers

First water at 5 feet.

Casing perforated

from ..... to ..... ft.

Size of perforations

None

(OVER)

919

PLD

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
4" ID	0	124	124	Star Drive Shoe

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Flowing 15 GPM

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed ..... Well Driller

By .....

License No. 209

Dated Jan. 13, 19 61

(Not to be filled in by Driller)

1961 JAN 17 AM 9 17

OFFICE ENGINEER