WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 5909
Rec. May 29 1961
Well No.
Permit No.
Do not fill in

Owner Robert Horton Driller W. E. Blain

Address 360 S. Sierra St Reno Nevada Address Box 255 Carson City Lic. No. 301

Location of well: ¼ ¼ Sec. 30, T. 16 N/S, R. 21 E, in Lyons County

or 1 1/10 mile East of Ormsby Co. Line on U.S 50E 300 ft North of U.S 50E

Water will be used for Domestic Total depth of well 83 ft

Size of drilled hole 10" Weight of casing per linear foot 8.81 lbs.

Thickness of casing 10 gage Temp. of water Cold

Diameter and length of casing 6" x 84 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 44 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well May 3, 1961 Date of completion of well May 7, 1961

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	2	2	soil
2	10	8	gypsum
10	21	11	Sandy Clay & gravel
21	25	4	Brown Rock
25	31	6	Clay
31	40	9	Brown Rock
40	78	38	green Rock
78	82	4	Sand
82	83	1	Clay

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 78 to 82 ft.

Other aquifers

First water at 78 feet.

Casing perforated

from 72 to 84 ft.

Size of perforations

5" x 1/8"

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6"	0	83	84	1 ft above ground

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Test by bailing apx 15 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair

License No. 301

Dated May 24, 1961

1961 MAY 29 AM 9 58
STATE ENGINEER
OFFICE

(Not to be filled in by Driller)