WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 7309
Rec. 7/9/31 1963
Well No.
Permit No.
Do not fill in

Owner: Mr. Jack Overton Driller: Meyer Drilling Co. Inc.

Address: Box 652 Star Route Carson City Address: Carson City, Nevada Lic. No. 209

Location of well: SE ¼ SE ¼ Sec. 23, T 17 N/S, R ~~20~~ 19 E, in Washoe County

or Lot 11, Block D. Washoe Tarrace Sub. Division

Water will be used for: Domestic Total depth of well: 120 Feet

Size of drilled hole: 8 " Weight of casing per linear foot: 12.89

Thickness of casing: .188 Wall Temp. of water: Cold

Diameter and length of casing: 8 " X 120 Feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: Not Flowing

If nonflowing well give depth of standing water from surface: 15 Feet

If flowing well describe control works: Not Flowing
(Type and size of valve, etc.)

Date of commencement of well: 3/17/63 Date of completion of well: 3/19/63

Type of well rig: Cable Tool, Star Drill Rig 71-C

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	6	6	Top Soil
6	71	65	Clay & Sand
71	94	23	Fine Sand
94	120	26	Decomposed Granite

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 94 to 120 ft.

Other aquifers

First water at 30 feet.

Casing perforated
from 98 to 118 ft.

Size of perforations
3/16 " x 5 "

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8"	0	120	120'	Clay Seal, Star Drive Shoe

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Bailer Tested , Yield 75 G.P.M. at 45 Feet

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Meyer Drilling Co. Inc.
Well Driller

By Pat Meyer

License No. 209

Dated 3/28, 19 63

(Not to be filled in by Driller)

1963 JUL 31 AM 9 56

STATE ENGINEER
OFFICE