Log No. 8880
Rec. Mar 14 1966
Well No.
Permit No.

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Do not fill in.

Owner Lee Machen Driller [illegible]

Address 3675 Echo Circle Carson City, Nev. Address 3680 [illegible] Carson City, Nev. Lic. No. 307

Location of well: ¼ ¼ Sec. 6, T. 17 N/S, R. 20 E, in Washoe County

or Washoe Valley Farms

Water will be used for Domestic Total depth of well 75 ft

Size of drilled hole 6" Weight of casing per linear foot 13 lbs

Thickness of casing 188 Temp. of water Cool

Diameter and length of casing 75 ft + 6"
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 18 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Feb 23-1966 Date of completion of well Feb 25-1966

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	loose Soil
3	9	6	hard Ground
9	30	21	Sand + Gravel
30	35	5	Sandy Clay
35	43	8	Sand
43	62	19	Sandy Clay
62	75	13	Sand + Gravel

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 62 to 75 ft.

Other aquifers 35-43

First water at 20 feet.

Casing perforated

from 65 to 75 ft.

Size of perforations

1/8 x 4" Torch Cut

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	75'	75'	All joints electrically welded & clay returned to outside of casing

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Well pumped for 45 minutes 30 G.P.M. drawn down to 35' Water good

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed [illegible]
Well Driller

By.....

License No. 307

Dated Mar 12, 1966

(Not to be filled in by Driller)

1966 MAR 14 AM 11 11

STATE ENGINEER
OFFICE