Log No. 89059
Rec. May 9 1966
Well No.
Permit No.
Do not fill in.

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner: Bub Mc.Murdo — Driller: W.E.Blain

Address: Box 94 Zephyr Cove Nevada — Address: Box 255 Carson City — Lic. No. 301

Location of well: ¼ ¼ Sec. 5, T. 15N/S, R. 20 E, in Ormsby County

Permit No.

Water will be used for: Domestic — Total depth of well: 67 ft.

Size of drilled hole: 10" to 7 ft — Weight of casing per linear foot: 9.7lbs.

Thickness of casing: 10 gage — Temp. of water: Cold

Diameter and length of casing: 6" x 68 ft. 4ft. lengths
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: [illegible]

If nonflowing well give depth of standing water from surface:

If flowing well describe control works: Sanitary well seal.
(Type and size of valve, etc.)

Date of commencement of well: 4-8-'66 — Date of completion of well: 4-11-'66

Type of well rig: Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	2	2	soil
2	4	2	hard pan
4	7	3	clay
7	8	1	sand
8	32	24	clay
32	34	2	sand
34	46	12	sandy clay
46	66	20	sand
66	67	1	sandy clay

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)
from 46 to 66 ft.

Other aquifers: 7 8
32 34

First water at 7 feet.

Casing perforated
from 52 to 68 ft.

Size of perforations
3" x 3/32"

(OVER)

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	67	68	Sealed to 7 ft with mud

GENERAL INFORMATION—Pumping Test, or Boiling Test, Quality of Water, etc.

Test by Bailing---32 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair Co-Owner

License No. 301

Dated 5-6-1966, 19

(Not to be filled in by Driller)

1966 MAY 9 AM 10 58

STATE ENGINEER
OFFICE