WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 10634
Rec. 19
Well No. 24796
Permit No.
Do not fill in

Owner: Norman Cornwell & Ed Hubbard Driller: S. R. McKinney & Son

Address: 230 Fremont St. Las Vegas Address: 1042 S. Main Las Vegas Lic. No. 45

Location of well: NE¼ SE¼ Sec. 21, T20 N/S, R 62E, in Clark County

or

Water will be used for: Domestic & S. Hamed Total depth of well: 120 ft.

Size of drilled hole: 12" to 50 ft. 10" to 120 Weight of casing per linear foot: 10 gauge

Thickness of casing: 10 gauge Temp. of water:

Diameter and length of casing: 8" I.D. to 120 ft.
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure:

If nonflowing well give depth of standing water from surface: 37 ft.

If flowing well describe control works:
(Type and size of valve, etc.)

Date of commencement of well: 9-19-58 Date of completion of well: 9-22-58

Type of well rig: Bucyrus Erie 24 L, Scudder

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	5	5	topsoil
5	40	35	graveley clay
40	50	10	brown clay, water
50	65	15	white clay
65	83	18	brown clay water
83	120	37	white clay and gravel, water

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 83 to 120 ft.

Other aquifers: 65 to 83

First water at 40 feet.

Casing perforated
from 60 to 120 ft.

Size of perforations
3/16" X 10"

019

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8" I.D.	0	120	120	8" casing cemented down to 50 feet with 2 Yards concrete.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Bailed 35 G.P.M. from 65 feet.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed S. R. McKinney & Son
Well Driller

By .....

License No. 45

Dated 10-13-58, 19.....

(Not to be filled in by Driller)

04/15/2016 by DSB