WHITE - DIVISION OF WATER RESOURCES
CANARY - CLIENT'S COPY
PINK - WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 102651
Permit No.
Basin 087

NOTICE OF INTENT NO. 58066

1. OWNER Truckee Meadows Water Authority
MAILING ADDRESS P.O. Box 30013
Reno, NV 89502

ADDRESS AT WELL LOCATION 127 Woodland Ave. Reno, NV. 89520

2. LOCATION SW 1/4 SW 1/4 Sec. 18 T 19N N/S R 19E E Washoe County
PERMIT NO. W-585A (Issued by Water Resources) | 039-240-14 (Parcel No.) | Subdivision Name

3. WORK PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☒ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Measured static water level at 22' and depth of well was 393'. Installed 6" Mills Knife and perforated from 320' to 300'and 130' to110' cutting 4 rows per foot. Removed perforator and installed 388' of 2" tremme pipe. Cement truck arrived on site and we pumped in 4 cubic yards of neat cement. This did not fill the well so the following day we measured the top of the cement at 76'. We installed a submersible pump and pumped the water from the well to the top of the cement. We then mixed 18 bags of Portland Type II cement with approx. 90 gallons of water and pumped the well full to surface. The actual hole volume should have required only 2.9 cubic yards. GPS location - 39 30.430 North and 119 53.799 West Elevation - 4,418' (original log attached)				
plugging of log # 99615				
N 39.507167 W 119.896650 NAD83				

Date started 12/14/2006, 19__
Date completed 12/15/2006, 19__

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED
2006 DEC 21 AM 11:17
STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION
Depth Drilled ____ Feet Depth Cased 395' Feet

HOLE DIAMETER (BIT SIZE)

	From	To
____ Inches	____ Feet	____ Feet
____ Inches	____ Feet	____ Feet
____ Inches	____ Feet	____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"		.188"	0	395'

Perforations:
Type perforation mills knife
Size perforation
From 110' feet to 130' feet
From 300' feet to 320' feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 395'
Placement Method: ☒ Pumped ☐ Poured
Seal Type: ☒ Neat Cement ☐ Cement Grout ☐ Concrete Grout

Gravel Packed: ☐ Yes ☒ No
From ____ feet to ____ feet

9. WATER LEVEL
Static water level 22' feet below land surface
Artesian flow ____ G.P.M. ____ P.S.I.
Water temperature ____ °F Quality ____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Carson Pump (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the State Contractor's Board 39920
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed Dan Trampe (By driller performing actual drilling on-site or contractor)
Date 12/18/2006

USE ADDITIONAL SHEETS IF NECESSARY