REPORT NO. A07.39

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 104096
PERMIT NO.
BASIN 089

NOTICE OF INTENT NO. 59523

1. OWNER Randy Pitts
MAILING ADDRESS 9070 Double Diamond Pkwy, Reno NV 89521
ADDRESS OF WELL 4765 Franktown Rd
Reno, NV

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 10 T 16 R 19 E Washoe COUNTY
PERMIT NO PARCEL NO 055-041-18 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Sand		0	95	95
White Coarse Sand		95	116	21
White & Black Granite		116	298	182

Notes : WGS-84 GPS: Latitude: N39 16.349 Longitude: W119 50.542
N 39.272589
W 119.841364 NAD27

Date Started 05/09/2007 Date Completed 05/15/2007

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		4

8. WELL CONSTRUCTION
Depth Drilled 298' Depth Cased 298'

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches 0 Feet 100 Feet
8 1/2 Inches 100 Feet 298 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188	+2'	298'

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 258 Feet to 298 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100
PLACEMENT METHOD: [X] Pumped [ ] Poured
SEAL TYPE: [X] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 298 Feet

9. WATER LEVEL
Static Water Level 35 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2275
Signed Roger Mitchell
By driller performing actual drilling on site or contractor
Dated May 27, 2007

STATE ENGINEERS OFFICE
2007 MAY 29 AM 10: 58