REPORT NO. A7.101

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 105106
PERMIT NO.
BASIN 087

NOTICE OF INTENT NO. 61156

1. OWNER David & Carolyn Graebener
MAILING ADDRESS 6150 Melarkey Way, Reno NV 89511
ADDRESS OF WELL 6150 Melarkey Way
Reno, NV 89511

2. WELL LOCATION NW 1/4 SW 1/4 SEC. 26 T 18 R 19 E Washoe COUNTY

PERMIT NO DOM07-022 PARCEL NO 150-260-01 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Volcanic Rock		385	415	30
Lost Circulation		415	536	121

8. WELL CONSTRUCTION
Depth Drilled 536' Depth Cased 536'

HOLE DIAMETER (BIT SIZE)
6 1/8 Inches 385 Feet 536 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.66	.188	356'	536

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 436 Feet to 516 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

Notes: WGS-84 GPS: Latitude: N39 23.726 Longitude: W119 49.583.
Refer to Original Well Log for Sanitary Seal. ~log # 85737
N39.395541
W 119.825379 NAD27

9. WATER LEVEL
Static Water Level 289 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature 49 F Quality

Date Started 11/29/2007 Date Completed 12/11/2007

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		4.5

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2187
Signed
By driller performing actual drilling on site or contractor
Dated Dec 12 2007