REPORT NO. A07.57

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 105124
PERMIT NO.
BASIN Ø83

NOTICE OF INTENT NO. 59712

1. OWNER Dennis Sullivan
MAILING ADDRESS 14444 Bercaw LN, San Jose CA 95124

ADDRESS OF WELL 1410 Scorpion Rd
VC Highlands, NV

2. WELL LOCATION SE 1/4 NW 1/4 SEC. 30 T 18 R 21 E Storey COUNTY

PERMIT NO R-581 PARCEL NO 003-321-46 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

Notes : **WGS-84 GPS: Latitude: N39 23.928 Longitude: W119 40.167. This Borehole is dry. Installed packer at 20' and poured concrete plug from 20' to surface.**

N39.398906 VERBAL OK FOR THIS PROCEDURE
W119.668450 NAD27 JCH 8/16/07

Date Started 08/03/2007 Date Completed 08/03/2007

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled 398 Depth Cased 0

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 398 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To

PERFORATIONS:
Type Perforation Size Perforation
From Feet to Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [X] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [X] Poured
GRAVEL PACKED: [ ] Yes [X] No
From Feet to Feet

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[X] Concrete Grout
[ ] Bentonite

9. WATER LEVEL
Static Water Level 0 dry Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed Roger n Thull
By driller performing actual drilling on site or contractor

Dated August 17, 2007