STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 105323
Permit No.
Basin 103

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58663

1 OWNER Vidler Water Company
MAILING ADDRESS 3480 GS Richards Blvd, Suite 101
SE Carson City, NV. 89708 2D

ADDRESS AT WELL LOCATION 5080 Hells Bells Road
Carson City, NV.
Subdivision Name: County: Carson City

2 LOCATION ~~SW~~ ¼ NW ¼ Sec 14 T 15N N/S R ~~20~~ E
PERMIT/WAIVER No. NW 010-581-05
Issued by Water Resources Parcel No.

Latitude 39 09.882N
Longitude 119 42.546W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 12951

4 EXISTING WELL CONSTRUCTION
Depth Drilled 102 Feet Depth Cased 98 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8		.188	+2	98

Existing Perforations:
Type of perforation slotted
Size of perforation 3/32 x 3

From	78	feet to	98	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 32' feet below land surface
Artesian flow no G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Removed 89' of 1¼" drop pipe with submersible pump. Installed 8" Mills Knife & ran into 50'. Tried to perforate but could not make knife penetrate casing until we raised it to 26'. We then perforated four rows per foot from 26' to 5'. We removed the perforator & installed 100' of 2" tremme pipe. We then mixed 51 bags of Portland Type II cement with approx. 250 gallons of water & pumped well full from bottom to surface. The casing was the cut off 4' below surface.

N 39.164803
W 119.708102 NAD27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills Knife

From	26'	feet to	5'	feet	Number of perfs per linear foot	4
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	102'	feet to	+1	feet	neat cement	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14 lbs/gal
Bentonite Grout % bentonite
Date Started 11-Jan-08
Date Completed 11-Jan-08

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Carson Pump
Contractor

Address P.O. Box 20159, Carson City, NV. 89721
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 39920
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* R&P-2265

Signed
By driller performing actual drilling on site or contractor

Date 1/15/08

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY