LK-21

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 105612
Permit No.
Basin 051

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59268

1 OWNER Newmont Mining Corp.
MAILING ADDRESS P.O. Box 669
Carlin, NV 89822

ADDRESS AT WELL LOCATION Gold Quarry Minesite, about 6 miles north of Carlin, NV
Subdivision Name: County: Eureka

2 LOCATION SW ¼ NE ¼ Sec 2 T 33N N/S R 51 E
PERMIT/WAIVER No. 56838 (Issued by Water Resources) Parcel No.

Latitude
Longitude
UTM E ~~367170~~ [X] NAD 27
N ~~4514870~~ [ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[X] Municipal/Industrial [ ] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 68120 ~~71458~~

4 EXISTING WELL CONSTRUCTION
Depth Drilled 320 Feet Depth Cased 320 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8.625	32	0.3	+2	320

Existing Perforations:
Type of perforation Louver
Size of perforation 0.125"

From	60	feet to	320	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 237 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature 60 °F Quality Good

6 Additional Notes or Comments
Abandonment procedure was discussed with DWR prior to performing the work. The basic procedure entails circulating the bentonite grout (Super Plug) until it will rise no further, then a bentonite chip (Kwik Plug) bridge. Neat cement is then pumped until it is 20' above the uppermost perforation in the casing. The balance of the casing is filled with clean fill or gravel, as a safety measure.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [ ] yes [X] no
If well was not cleaned out to total depth, please explain why: Pumping equipment was pulled, and the well found to be open to original t.d.

Was the well contaminated? [ ] yes [X] no
Was the casing pulled? [ ] yes [X] no
Was the casing over drilled? [ ] yes [X] no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: No additional perforations were made.

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	380	feet to	32	feet	Super Plug	[X] Pumped	[ ] Poured
From	32	feet to	20	feet	Kwik Plug	[ ] Pumpe	[X] Poured
From	20	feet to	0	feet	Neat Cement	[X] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 12 % bentonite

Date Started 1/12/2007
Date Completed 1/12/2007

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Eklund Drilling Company, Inc. (Contractor)
Address PO Box 2748 (Contractor)
Elko, NV 89803
Nevada contractor's license number issued by the *State Contractor's Board* 0030823
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1776
Signed Arthur Steelman (By driller performing actual drilling on site or contractor)
Date 3/7/2007

2007 MAR -9 AM 11:12

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY