STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 105877
Permit No.
Basin 139

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 61315

1 OWNER General Moly, Inc.
MAILING ADDRESS 2215 N. 5th Street
Elko, NV 89801

ADDRESS AT WELL LOCATION Mt. Hope
Hole #TM-1
Subdivision Name: *County:* Eureka

2 LOCATION NW ¼ NW ¼ Sec 7 T 21N N/S R 52 E
PERMIT/WAIVER No. M/O-1413 *Issued by Water Resources* *Parcel No.*

Latitude 39.705852 Longitude 116.170372
UTM E 0271122 N 4395230
[x] NAD 27 [ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [x] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? yes ~~No~~
If yes, what is NDWR well log #? 101633

4 1313 *EXISTING WELL CONSTRUCTION*
Depth Drilled ~~305~~ Feet Depth Cased 300 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5.5		sch 80 PVC	-2	300

Existing Perforations:
Type of perforation Factory slotted
Size of perforation 0.050 inch
From 200 feet to 280 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 209 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

PVC Drilled out to 300'. Abandonite from bottom to 20', pumped chips to 12 - plug to 10 - neat cement to 0.

Abandonite - 68 50 lb bags per 380 Gallons
Kwik Plug 3/8" - 23 50 lb bags
Cement - 12 94 lb bags

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [x] yes [ ] no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? [ ] yes [x] no
Was the casing pulled? [ ] yes [x] no
Was the casing over drilled? [x] yes [ ] no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 300	feet to 20	feet	Grout	[x] Pumped	[ ] Poured
From 20	feet to 12	feet	3/8" chips	[ ] Pumped	[x] Poured
From 12	feet to 10	feet	Plug	[ ] Pumped	[x] Poured
From 10	feet to 0	feet	Neat Cement	[ ] Pumped	[x] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 11.2 lbs/gal
Bentonite Grout 30 % bentonite
Date Started 3/18/2008
Date Completed 3/20/2008

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Eklund Drilling Company, Inc. (Contractor)
Address PO Box 2748 (Contractor)
Elko, NV 89803
Nevada contractor's license number issued by the *State Contractor's Board* 0030823
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-1819
Signed Gregory Secrest By (MW) (By driller performing actual drilling on site or contractor)
Date 4/8/2008

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY