STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 106506
Permit No.
Basin 131

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 61338

1 OWNER Newmont Mining Corporation
MAILING ADDRESS PO Box 388
Valmy, NV 89435

ADDRESS AT WELL LOCATION Phoenix Mine
Hole #PW-10
Subdivision Name: County: Lander

2 LOCATION NW ¼ SW ¼ Sec 34 T 31N N/S R 43 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.

Latitude 40.51335 Longitude 117.12556
UTM E 372435.38 N 2098735.43
[x] NAD 27 [ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [x] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 64631

4 EXISTING WELL CONSTRUCTION
Depth Drilled 504 Feet Depth Cased 504 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10		.250	0	504

Existing Perforations:
Type of perforation Mill slot & Wire wrap
Size of perforation

From	147	feet to	474	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 97 feet below land surface
Artesian flow No G.P.M. N/A P.S.I
Water temperature N/A °F Quality

6 Additional Notes or Comments

Perforated well from 50' to 480 ft with 6 rows.

Pumped abandonment slurry through drill pipe until circulated, tripped out to 100'. Filled well up at 100' with slurry, placed plug at 25' and filled with cement.

Used 140 bags of super plug and 12-94 lbs bags of cement.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [x] yes [ ] no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? [ ] yes [x] no
Was the casing pulled? [ ] yes [x] no
Was the casing over drilled? [ ] yes [x] no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Star Wheel

From	50	feet to	450	feet	Number of perfs per linear foot aprox. 8
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

					Material Used		
From	480	feet to	0	feet	Super Plug	[x] Pumped	[ ] Poured
From	25	feet to	0	feet	Cement	[ ] Pumped	[x] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 16.2 lbs/gal
Bentonite Grout 12.5 % bentonite

Date Started 4/9/2008
Date Completed 4/10/2008

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Eklund Drilling Company, Inc. (Contractor)
Address PO Box 2748 (Contractor)
Elko, NV 89803
Nevada contractor's license number issued by the *State Contractor's Board* 0030823
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-1769
Signed Warren Hartley by [illegible] (By driller performing actual drilling on site or contractor)
Date 4/30/2008

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY