REPORT NO. A8.24

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 106580
PERMIT NO.
BASIN 092B

NOTICE OF INTENT NO. 61194

1. OWNER Neal & Laura Watkins
MAILING ADDRESS 640 Ohio St, Reno NV 89506

ADDRESS OF WELL 640 Ohio St
Reno, NV 89506

2. WELL LOCATION ~~NW~~ NE 1/4 NW 1/4 SEC. 15 T 21 R 19 E Washoe COUNTY
PERMIT NO PARCEL NO 080-384-09 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
N39.691245				
W 119.835424 NAD27				

Notes: **WGS-84 GPS: Latitude: N39 41.468 Longitude: W119 50.426. Casing would not pull. Clean out- Perforated 180' to 237'. Used 30% Bentonite from 150' to 237'. Used Neat Cement from 0 to 20'. Original Well Log #28068**

verbal OK given for plugging method AC 4-24-08

Date Started 04/16/2008 Date Completed 04/17/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled Depth Cased
HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To

PERFORATIONS:
Type Perforation Size Perforation
From Feet to Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 233 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2187
Signed Roger M Thiel
By driller performing actual drilling on site or contractor
Dated April 18. 2008