REPORT NO. A8.47

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 106597
PERMIT NO.
BASIN 089

NOTICE OF INTENT NO. 61220

1. OWNER Petra Keller
MAILING ADDRESS 2420 Chukar Dr, Washoe Valley 89704
ADDRESS OF WELL 2420 Chukar Dr
Washoe Valley, NV

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 31 T 17 R 20 E Washoe COUNTY
PERMIT NO PARCEL NO 50-363-05 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
White D.G.		160	297	137

2009 SEP -9 AM 11:28
STATE ENGINEER'S OFFICE

Notes : WGS-84 GPS Latitude: N39 17.993 Longitude: W119 46.463.
Refer to Original Log #16561 for Seal

N 39.299989
W 119.773382 NAD27

Date Started 09/02/2008 Date Completed 09/04/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20		1 Hr 10 Min

8. WELL CONSTRUCTION
Depth Drilled 297' Depth Cased 297'

HOLE DIAMETER (BIT SIZE)
7 7/8 Inches 160 Feet 297 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188	137'	297'

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 257 Feet to 297 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 120 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cold F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2362
Signed Roger Mitchell
By driller performing actual drilling on site or contractor
Dated 9-05-08