STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 106955
Permit No.
Basin 089

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 61979

1. OWNER **N.D.O.T.**
MAILING ADDRESS **1263 S. Stewart St.**
Carson City, NV 89712

ADDRESS AT WELL LOCATION **I-580 Right of Way**
N. Washoe Vly near Davis Creek
Subdivision Name: *County:* **Washoe**

2. LOCATION SE Sec 26 T17N/ R19E
PERMIT/WAIVER NO. 27 *Issued by Water Resources* **None** Parcel. No.

Latitude **39.30537** UTM E ☐ NAD 27
Longitude **119.82911** N ☒ NAD 83/WGS 84

3. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? ☐ Yes ☒ No
If yes, what is replacement well NOI?

Is there an existing well log? ☒ Yes ☐ No
If yes, what is NDWR well log #? **77161**

4. *EXISTING WELL CONSTRUCTION*
Depth Drilled **21** Feet Depth Cased **21** Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2 1/4		Sch 80	0	21

Existing Perforations:
Type of perforation Factory
Size of perforation .020
From **6** feet to **21** feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5. *WATER LEVEL*
Static water level: **None** feet below land surface
Artesian flow: G.P.M. P.S.I
Water Temperature: °F Quality

6. Additional Notes or Comments
This monitor well had the monument and locking well cap in place. The well was dry. We poured approximately 1.5 cu. ft. of neat cement mixed 5.2 gal/sack into the well.

N 39.305476
W 119.828107 NAD27

7. WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ Yes ☐ No
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ Yes ☒ No
Was the casing pulled? ☐ Yes ☒ No
Was the casing over drilled? ☐ Yes ☒ No
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8. WELL PLUGGING MATERIALS

			Material Used		
From **0**	feet to **21**	feet	**Neat Cement**	☐ Pumped	☒ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight **15** lbs/gal
Bentonite Grout % bentonite
Date Started **4-16-'08**
Date Completed **4-16-'08**

9. DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name **Bruce MacKay Pump & Well Service, Inc.** (CONTRACTOR)
Address **1600 Mt. Rose Hwy** (CONTRACTOR)
Reno, NV 89511
Nevada contractor's license number issued by the *State Contractor's Board* **23096**
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* **2299**
Signed R. Bruce MacKay
By driller performing actual drilling on site or contractor
Date **4-17-'08**

(Rev 05-06)
USE ADDITIONAL SHEETS IF NECESSARY

Forms Provided by Forms-On-A-Disk · (214) 340-9429 · FormsOnADisk.com