REPORT NO. A8.39

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 107030
PERMIT NO.
BASIN Ø92B

NOTICE OF INTENT NO. 61213

1. OWNER Ron Donner
MAILING ADDRESS 3475 Golden Valley Rd, Reno NV

ADDRESS OF WELL 3475 Golden Valley Rd
Reno, NV

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 11 T 20 R 19 E Washoe COUNTY

PERMIT NO PARCEL NO 552-084-02 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
N39.608544				
W119.812943 NAD27				

Notes: **WGS-84 GPS: Latitude: N39 36.506 Longitude: W119 48.837. Log #20523 & 34211. Casing won't pull. Perforate from 255' to surface. Tremie Grout from 255' to 24'. Pump Neat cement from 24' to surface. Cut off casing below ground level.**

Date Started 07/14/2008 Date Completed 07/14/200

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled Depth Cased

HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 190 Feet to 255 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 120 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2187

Signed Roy a m thrift
By driller performing actual drilling on site or contractor

Dated July 21 2008

STATE ENGINEERS OFFICE
2008 JUL 23 AM 11:34
RECEIVED