REPORT NO. A03.098

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 107219
PERMIT NO.
BASIN 084

NOTICE OF INTENT NO. 51451

1. OWNER Mark Louis
MAILING ADDRESS 7629 Jennings Dr. Painesville, OH 44077
ADDRESS OF WELL 4100 Wildhorse
Reno, NV 89506

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 26 T 22 R 21 E Washoe COUNTY
PERMIT NO PARCEL NO 77-160-21 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Dirt Sand Multi Color Vol. Rock		0	15	15
Dark Green Vol. Rock & Sand		15	95	80
Hard Clay & Sand		95		
& Stone Volcanic Rock Green		95	238	143

RECEIVED 03 NOV 0 PM 3:06 STATE ENGINEERS OFFICE

Notes :

Date Started 10/13/03 Date Completed 10/13/03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1hr.

8. WELL CONSTRUCTION
Depth Drilled 238 Depth Cased 238

HOLE DIAMETER (BIT SIZE)
10 Inches 0 Feet 50 Feet
8 1/2 Inches 0 Feet 238 Feet
Inches Feet Fee

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	238

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 X 3
From 198 Feet to 218 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50
PLACEMENT METHOD: [ ] Pumped [X] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [X] Concrete Grou [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 238 Feet

9. WATER LEVEL
Static Water Level 120 Feet Below Land Surfac
Artesian Flow GPM PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO ON SITE 2189
Signed Roger Threlf
By driller performing actual drilling on site or contractor
Dated October 13, 2003