STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY 107649
Log No.
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58671

1 OWNER Nevada Power
MAILING ADDRESS 705 Altman St. Ely, NV.

ADDRESS AT WELL LOCATION 1 mile west of Hwy 93 at Lages Station
Subdivision Name: County: White Pine

2 LOCATION NE ¼ SW ¼ Sec 4 T 25N N/S R 65 E
PERMIT/WAIVER No. 22208 (Issued by Water Resources) Parcel No.

Latitude 40 04.171N
Longitude 114 37.421W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? n/a

Is there an existing well log? yes
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 270 Feet Depth Cased 240 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16"		.219	+1	240'

Existing Perforations:
Type of perforation torch cut
Size of perforation 1/4" - 1/2"

From	25'	feet to	240'	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 76' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Removed pump and conducted a video of well in December of 2007. Well had torch cut slots about 12" long from 20' to
##########
to 240' where casing ended. We rebuilt pump & reinstalled until 8/08 when pump was damaged due to high sand production. Replaced bowl assembly & and reinstalled until replacement well was drilled. Removed pump & measured static water level @ 76' and td @ 270'. Perforated top 20' with mill knife. Installed tremme pipe to 240' and pumped in 25 yards of sand mix concrete. We then mixed neat cement & pumped in top seal from 20' to surface.

NAD 069592
W 114.62817 NAD27

STATE ENGINEERS OFFICE
2008 NOV 13 AM 11:40
RECEIVED

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills Knife

From	20'	feet to	0'	feet	Number of perfs per linear foot	6
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	20'	feet	neat cement	☒ Pumped	☐ Poured
From	20	feet to	240	feet	6 sack sand mix	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 10/29/2008
Date Completed 10/30/2008

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1482
Signed (By driller performing actual drilling on site or contractor)
Date 11/10/2008

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY