REPORT NO. A8.52

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 107654
PERMIT NO.
BASIN Ø89

NOTICE OF INTENT NO. 61227

1. OWNER Henry Becker
MAILING ADDRESS 4785 Franktown Rd, Washoe valley Nv 89704

ADDRESS OF WELL 4785 Franktown Rd
Washoe Valley, NV

2. WELL LOCATION SW 1/4 SW 1/4 SEC. 3 T 16 R 19 E Washoe COUNTY

PERMIT NO PARCEL NO 055-041-16 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Broken Black & White Granite	X	175	366	191

Notes : WGS-84 GPS: Latitude: N39 16.408 Longitude: W119 50.655.
Refer to Original Well Log for Sanitary Seal #20794

N39.273572
W119.843247 NAD27

Date Started 10/03/2008 Date Completed 10/06/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	50+	146	.25

8. WELL CONSTRUCTION

Depth Drilled 366' Depth Cased 366'

HOLE DIAMETER (BIT SIZE)
6 1/4 Inches 175 Feet 366 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.66	.188	146'	366'

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 326 Feet to 366 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level Feet Below Land Surface
Artesian Flow 15+ GPM 1.5 PSI
Water Temperature Cold F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2187

Signed Roger M Thrall
By driller performing actual drilling on site or contractor

Dated 10-15-2008