REPORT NO. A9.03

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 108010
PERMIT NO.
BASIN 087

NOTICE OF INTENT NO. 63728

1. OWNER Cutting Edge Construction
MAILING ADDRESS 9664 N. Virginia St, Reno NV 89506

ADDRESS OF WELL Airport Long Term Parking
Reno, NV

2. WELL LOCATION NW 1/4 NE 1/4 SEC. 19 T 19 R 20 E Washoe COUNTY

PERMIT NO DEW-76 PARCEL NO SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [X] ~~Other~~

4. PROPOSED USE Dewatering
[ ] Domestic [ ] Irrigation [X] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Asphalt		0	1	
Gravel & Sands		1	30	

Notes : 5' of Borehole would not clean out. Full of native material.
WGS-84 GPS: Latitude: N39°30'.154" Longitude: W119°46'.384"

N 39.504386 W 119.776329 NAD27

Date Started 01/28/2009 Date Completed 01/31/2009

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	100+		1.5

8. WELL CONSTRUCTION
Depth Drilled 30 Depth Cased 25

HOLE DIAMETER (BIT SIZE)
20 Inches 0 Feet 30 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
16	42.05	.250	+2'	25'

PERFORATIONS:
Type Perforation Quad Size Perforation 3/32 x 3
From 5 Feet to 25 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 5
PLACEMENT METHOD: [ ] Pumped [X] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 5 Feet to 25 Feet

9. WATER LEVEL
Static Water Level 10 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cold F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2362
Signed
By driller performing actual drilling on site or contractor
Dated 2-09-2009

2009 FEB 10 AM 10:36