STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 108110
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58579

1 OWNER Sierra NV SW Enterprises
MAILING ADDRESS PO Box 1200 Dayton NV 89403

ADDRESS AT WELL LOCATION 1197 Hwy 395
Gardnerville, NV
Subdivision Name: County: Douglas

2 LOCATION NE ¼ NE ¼ Sec 10 T 12N N/S R 20 E
PERMIT/WAIVER No. 18976 ~~5412~~ 1220-10-110-01
Issued by Water Resources Parcel No.

Latitude 38.92507 UTM E ☐ NAD 27
Longitude 119.71729 N ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 5412

4 EXISTING WELL CONSTRUCTION
Depth Drilled 355 Feet Depth Cased 355 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16		1/4	+1	260
14		1/4	255	355

Existing Perforations:
Type of perforation Mills Knife
Size of perforation 3/8" x 6"

From	130	feet to	330	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 21.5 feet below land surface
Artesian flow n/a G.P.M. n/a P.S.I
Water temperature 53 °F Quality clear

6 Additional Notes or Comments
Visual inspection revealed debris lodged in the well about 8 ft from surface. Upon cleanout, the debris was found to be wood and plastic materials.
Neat cement was left 18 feet from surface upon request by Mike Bellik of Bellik Construction, and upon approval from Ryan Clark of the NV DWR.
The reason is due to a future grade change of the area.

2009 FEB 10 AM 11:16
STATE ENGINEER

N38.925163
W 119.716281 NAD27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: pnuematic machanical

From	20	feet to	130	feet	Number of perfs per linear foot 12
From	330	feet to	355	feet	Number of perfs per linear foot 12
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

					Material Used		
From	50	feet to	355	feet	BENSEAL	☒ Pumped	☐ Poured
From	18	feet to	50	feet	Neat Cement	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/5 lbs/gal
Bentonite Grout 17 % bentonite
Date Started 30-Jan-09
Date Completed 5-Feb-09

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name BLAIN DRILLING & PUMP CO. INC.
Contractor
Address P.O. Box 1255
Carson City, NV 89702
Contractor

Nevada contractor's license number issued by the State Contractor's Board 46498
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2167

Signed [signature]
By driller performing actual drilling on site or contractor
Date 6-Feb-09

(Rev 05-08)

USE ADDITIONAL SHEETS IF NECESSARY