REPORT NO. A9.18

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 108272
PERMIT NO.
BASIN 607

NOTICE OF INTENT NO. 63752

1. OWNER Cutting Edge Construction
MAILING ADDRESS 9664 N. Virginia St Reno NV 89506

ADDRESS OF WELL Airport Long Term Parking
Reno NV

2. WELL LOCATION NW 1/4 NE 1/4 SEC. 19 T 19 R 20 E Washoe COUNTY
PERMIT NO DEW-76 PARCEL NO SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [X] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
39.504390				
119.776329				
NAD 27				

RECEIVED 2009 APR 28 AM 11:20 STATE ENGINEER'S OFFICE

Notes : WGS-84 GPS: Latitude: N39 30.154 LOngitude: W119 46.384. Drilled Cap Off Bottom of Casing. Pumped Full of Grout & Pulled Casing Out of Borehole.

Date Started 04/14/2009 Date Completed 04/14/2009

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled 30 Depth Cased 30

HOLE DIAMETER (BIT SIZE)
20 Inches 0 Feet 30 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
16"			0	20

PERFORATIONS:
Type Perforation Size Perforation
From Feet to Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 10 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2362

Signed Roger Mathews
By driller performing actual drilling on site or contractor

Dated April - 27 2009