STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 108553
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. ~~58703~~ 58073 (A)

1 OWNER Nevada Department of Wildlife
MAILING ADDRESS HCR 10 Box 10808
Ely, NV. 89301

ADDRESS AT WELL LOCATION Steptoe Valley Wildlife Mgt. Area
Ely, NV.
Subdivision Name: County: White Pine

2 LOCATION ~~NE~~ SW ¼ NW ¼ Sec. ~~17~~ 8 T 15N N/S R 64 E
PERMIT/WAIVER No. 50073 (A)
Issued by Water Resources Parcel No.

Latitude 39°10.531N
Longitude 114°49.044W
UTM E N
☐ NAD 27 ☐ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☒ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 3280

4 EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"		10 gage	+2'	20'

Existing Perforations:
Type of perforation torch slot
Size of perforation 1/8" x 12"
From 6 feet to 20 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 13.91' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Measured static water level at a depth of 13.91' and depth of well at 19'. Blew debris from well to depth of 21'. Casing was loose in well, so we installed 20' of tremme pipe, mixed 15 bags of Portland Type II cement with 75 gallons of water and pumped it throught he tremme pipe from bottom of well to surface. We removed tremme pipe and pulled casing out of well and topped of well to the surface. Actual casing volume should have required 4 cubic feet but actually used 15 cubic feet.

39.175559°N
114.816551°W
NAD 27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	Material Used	☐ Pumped	☐ Poured
From 20	feet to surface feet	neat cement	☒ Pumped	☐ Poured
From	feet to feet		☐ Pumped	☐ Poured
From	feet to feet		☐ Pumped	☐ Poured
From	feet to feet		☐ Pumped	☐ Poured
From	feet to feet		☐ Pumped	☐ Poured
From	feet to feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.8 lbs/gal
Bentonite Grout % bentonite
Date Started 9/2/2009
Date Completed 9/2/2009

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2265
Signed (By driller performing actual drilling on site or contractor)
Date 9/9/2009

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

STATE ENGINEER'S OFFICE
2009 SEP 14 AM 11:52
RECEIVED