STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 108556
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58673

1 OWNER Nevada Department of Wildlife
MAILING ADDRESS HCR 10 Box 10808
Ely, NV. 89301

ADDRESS AT WELL LOCATION Steptoe Valley Wildlife Mgt. Area
Elyn NV.
Subdivision Name: County: White Pine

2 LOCATION NE ¼ NW ¼ Sec 17 T 15N N/S R 64 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.

Latitude 39° 10.179N
Longitude 114° 48.817W
UTM E N
☐ NAD 27 ☑ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 7319

4 EXISTING WELL CONSTRUCTION
Depth Drilled 120 Feet Depth Cased 120 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
20	42	.188	+2'	120'

Existing Perforations:
Type of perforation torch slot
Size of perforation 1/2"x12"

From	25	feet to	120	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 17.12' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Measured static water level at a depth of 17.12' and depth of well at 116'. Bailed debris from well to depth of 119'. Installed 20" Mills Knife and perforated 8 rows per foot from 25' back to surface. We then installed 115' of 2 " tremme pipe and the following day, we pumped in 13 yards of sand slurry grout. The grout was a six sack sand mix.The actual well volume required 9.7 cubic yards, but with the large slots it required 3.3 yards more.

39.169709°N
114.812768°W
NAD27 (TA)

STATE ENGINEERS OFFICE
2009 SEP 14 AM 11:52
RECEIVED

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills Knife

From	25'	feet to	surface	feet	Number of perfs per linear foot	8
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	120	feet to	surface	feet	sand slurry	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 9/1/2009
Date Completed 9/1/2009

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2265
Signed (By driller performing actual drilling on site or contractor)
Date 9/9/2009

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY