STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 108643
Permit No.
Basin 194 (TA)

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58675

1 OWNER Mel Copperthwaite
MAILING ADDRESS 1950 Ash Canyon Road
Carson City, NV.

ADDRESS AT WELL LOCATION 1950 Ash Canyon Rd.
Carson City, NV.
Subdivision Name: County: Carson City

2 LOCATION SW ¼ SW ¼ Sec 7 T 15N N/S R 20 E
PERMIT/WAIVER No. 007-572-06
Issued by Water Resources Parcel No.

Latitude 39 10.583N
Longitude 119 47.073W
UTM E N
☐ NAD 27 ☑ NAD 83/WGS 84

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 14798

4 EXISTING WELL CONSTRUCTION
Depth Drilled 100 Feet Depth Cased 100 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8"	n/a	.188"	+2	100

Existing Perforations:
Type of perforation mill slot
Size of perforation 3/32"x3"

From	60	feet to	100	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 86.3' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Removed 95' of 1-1/4" drop pipe with submersible pump. Measured static water level at 86.3' and depth of well at 99'. Installed 8" Mill Knife and perforated 4 rows per foot from 60' back to 35' where we could not cut casing due to cement seal. Installed 95' of 2" tremme pipe. We then mixed 41 bags of Portland Type II cement with approx. 220 gallons of water and pumped throught the tremme pipe from the bottom of the well to the surface.

39.176510°N
119.784207°W
NAD 27 (TA)
Plugging well Log # 14798

STATE ENGINEERS OFFICE
2009 SEP 17 AM 11:21
RECEIVED

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: 8" Mills Knife

From	60'	feet to	35	feet	Number of perfs per linear foot	4
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	100	feet to	surface	feet	neat cement	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.6 lbs/gal
Bentonite Grout % bentonite
Date Started 9/15/2009
Date Completed 9/15/2009

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Carson Pump LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the State Contractor's Board 39920A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2265
Signed (driller performing actual drilling on site or contractor)
Date 9/16/2009

(Rev. 05-06) USE ADDITIONAL SHEETS IF NECESSARY