FINALIZED MA

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 110485
Permit No.
Basin 054

NOTICE OF INTENT NO. **62701**

1. OWNER **Barrick Gold**
MAILING ADDRESS **HC-66 Box 1250 Cresent Valley, NV**

ADDRESS AT WELL LOCATION **Cortez Hills - Hole ID PPW-14**
Subdivision Name: *County:* **Eureka**

2. LOCATION **SE¼NW¼ Sec31T27N/ R48E**
PERMIT/WAIVER NO. **MO 1420** *Issued by Water Resources* **N/A** Parcel. No.

Latitude **4446532.883** UTM E ☒ NAD 27
Longitude **533280.129** N ☐ NAD 83/WGS 84

3. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? ☐ Yes ☒ No
If yes, what is replacement well NOI?

Is there an existing well log? ☐ Yes ☐ No
If yes, what is NDWR well log #? **Unknown**

4. *EXISTING WELL CONSTRUCTION*
Depth Drilled **1800** Feet Depth Cased **1800** Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8"	18	.375	0	20'
8"		.480	+1	1800

Existing Perforations:
Type of perforation SLOTTED
Size of perforation 020
From 1700 feet to 1800 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5. *WATER LEVEL*
Static water level: 617 feet below land surface
Artesian flow: G.P.M. P.S.I
Water Temperature: °F Quality

6. Additional Notes or Comments
Mix and pump 30 bags of Super Plug - 2 bags of casing seal & 10 bags of cement

N40.170398
W116.609156 NAD27

RECEIVED
2008 NOV 25 AM 11:07
STATE ENGINEER'S OFFICE

7. WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ Yes ☒ No
If well was not cleaned out to total depth, please explain why:
measured to TD

Was the well contaminated? ☐ Yes ☒ No
Was the casing pulled? ☐ Yes ☒ No
Was the casing over drilled? ☐ Yes ☒ No
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: None N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8. WELL PLUGGING MATERIALS

				Material Used	
From 651	feet to	1800	feet		☒ Pumped ☐ Poured
From 551	feet to	651	feet		☐ Pumped ☒ Poured
From 0	feet to	551	feet		☐ Pumped ☒ Poured
From	feet to		feet		☐ Pumped ☐ Poured
From	feet to		feet		☐ Pumped ☐ Poured
From	feet to		feet		☐ Pumped ☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 12 % bentonite
Date Started **October 10, 2008**
Date Completed **October 10, 2008**

9. DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name **Fred ANderson Drilling, Inc.** (CONTRACTOR)
Address **10760 S. Grass Valley Road** (CONTRACTOR)
Winnemucca, NV 89445
Nevada contractor's license number issued by the *State Contractor's Board* **021467**
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* **1375**
Signed Fred Anderson Drilling Inc
By driller performing actual drilling on site or contractor
Date **October 16, 2008**

(Rev 05-06) **USE ADDITIONAL SHEETS IF NECESSARY**

PID - I

Forms Provided by Forms-On-A-Disk · (214) 340-9429 · FormsOnADisk.com