RW-62

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 112243
Permit No.
Basin 044

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64028

1 OWNER Yukon Nevada Gold Corp.
MAILING ADDRESS HC 31-Box 78 Elko, NV. 89801

ADDRESS AT WELL LOCATION Jerritt Canyon Mine mill
Subdivision Name: County:

2 LOCATION NE ¼ NE ¼ Sec 4 T 40 N S R 54 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.

Latitude 412353.16746 UTM E 592771.44 ☒ NAD 27
Longitude 1155324.88570 N 4583333.29 ☐ NAD 83/WGS 84

3 Recharge Well TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI?

Is there an existing well log? NO
If yes, what is NDWR well log #? N/A

4 EXISTING WELL CONSTRUCTION
Depth Drilled 100' Feet Depth Cased 94' Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6		Sch 80 PVC	0'	94'

Existing Perforations:
Type of perforation Horz. slot
Size of perforation .090

From	94'	feet to	34'	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 77' feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

6 Additional Notes or Comments

Set Rig over well - Put on 10" Bit. Drilled 6" PVC out & cleaned down to 100' - mix & Pump 14 Bags of Super plug 100' to Surface. Pulled Pipe & cleaned Top 20' out. mix & pump with Grout Tub 6 Bags of neat cement To Top off upper 20'.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☐ no Drilled out
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From	[redacted]	feet to	[redacted]	feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used Bags		
From	100'	feet to	20'	feet Super plug 14	☒ Pumped	☐ Poured
From	20'	feet to	0'	feet Neat Cement	☒ Pumped	☐ Poured
From		feet to		feet 6 Bags	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured

Neat Cement Fluid Weight Thick lbs/gal
Bentonite Grout % bentonite

Date Started 10-8-10
Date Completed 10-9-10

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Ward Weaver Contractor Rimrock Drilling
Address 2305 Last Chance Rd. Elko, NV. 89801 Contractor

Nevada contractor's license number issued by the State Contractor's Board 0030630
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1676

Signed Ward Weaver
By driller performing actual drilling on-site or contractor
Date 10-16-10

USE ADDITIONAL SHEETS IF NECESSARY

41.398102°N
115.890246°W
NAD27 (TS)

(Rev. 05-06)

(NSPO 3-08)

(O) 627A