REPORT NO. AC11.14

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 113860
PERMIT NO. 58918
BASIN 084

NOTICE OF INTENT NO. 66524

1. OWNER Wayne Rankin
MAILING ADDRESS 4950 Joule Street Reno, NV 89502

ADDRESS OF WELL 1905 Goodher
Reno, NV 89510 (Palomino Valley)

2. WELL LOCATION SE 1/4 NE 1/4 SEC. 12 T 21 R 21 E Washoe COUNTY

PERMIT NO 58918 PARCEL NO 77-240-20 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Black & Grey Clay		277	503	226

39.703450°N NAD27
119.566545°W

RECEIVED 2011 MAY 16 AM 11:25 STATE ENGINEER

Notes: WGS-84GPS: Lat: N39.703450 Long: W119.566545 Original Well Log #84158.

WAIVER # R-387

Date Started 4/14/2011 Date Completed 4/19/2011

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	40	270	1

8. WELL CONSTRUCTION
Depth Drilled 503' Depth Cased 503'

HOLE DIAMETER (BIT SIZE)
6 1/8 Inches 277 Feet 503 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.662	.188	263	503

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32
From 463 Feet to 483 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 47 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cold F Quality Not Tested

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2187

Signed [signature]
By driller performing actual drilling on site or contractor

Dated May 12, 2011

MK