STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 117203
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37540

1 OWNER Ampac Development Company
MAILING ADDRESS 3883 Howard Hughes Pkwy #700
Las Vegas, Nv 89169

ADDRESS AT WELL LOCATION 1005 American Pacific Dr.
Henderson, Nv 89074
Subdivision Name: *County:* Clark

2 LOCATION NE ¼ NE ¼ Sec 15 T 22S N/S R 62 E
PERMIT/WAIVER No. H-000539 178-15-511-021
Issued by Water Resources *Parcel No.*

Latitude
Longitude
UTM E 819795.15 N 26717159.4
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 92666

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 202 Feet Depth Cased 201 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4	pvc	sch 40	0	161

Existing Perforations:
Type of perforation machine slotted
Size of perforation .020"

From	161	feet to	201	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature ° F Quality

6 Additional Notes or Comments

asing, unable to do so due to casing breaking upon attempt. Buste

Tremied
filled from bottom
to top with quik grout

DCNR/DWR/SNBO
RECEIVED
MAY 23 2013

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	202	feet to	0 feet	quik grout	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 5/9/2013
Date Completed 5/9/2013

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Eagle Drilling Services llc
Contractor
Address 7150 placid street
Contractor
Las Vegas Nv 89119
Nevada contractor's license number issued by the *State Contractor's Board* 51266
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2490-LTD
Signed
By driller performing actual drilling on site or contractor
Date 5/15/2013

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

36.0415493
-115.0293035