REPORT NO. AE13.15

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 117630
PERMIT NO. 48385 + 62212
BASIN 092A

NOTICE OF INTENT NO. 70310

1. OWNER Lepori Construction
MAILING ADDRESS 1475 Hymer Ave., Sparks, NV 89431

ADDRESS OF WELL 8755 Red Rock Road
Reno, NV 89508

2. WELL LOCATION NW 1/4 SW 1/4 SEC. 01 T 20 R 18 E Washoe COUNTY
PERMIT NO 48385, 62212 PARCEL NO 087-710-01 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] ~~Domestic~~ (COM)
[X] Municipal/Industrial
[ ] Irrigation [ ] Test
[ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

2013 AUG 27 AM 10:45
STATE ENGINEER'S OFFICE

Notes: 0' to 20' pumped Neat Cement. 20' to 138 pumped 30% Bentonite Grout.
WGS-84GPS Lat.: N39.628117 Long.: W119.916785.
plugs Original Well Log #25772
NAD27 39.628208°N 119.915755°W

Date Started August 9, 2013 Date Completed August 9, 2013

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled 138 Depth Cased 138

HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	10.78	.156	0	138

PERFORATIONS
Type Perforation 6" Mill Size Perforation 4 per foot
From 60 Feet to 138 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 20 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cold F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO ON SITE 2362
Signed
By driller performing actual drilling on site or contrac
Dated August 26, 2013