STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120008
Permit No.
Basin 057

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 71487
WELL NAME *(if applicable)*: MW-3

1 OWNER 7-Eleven ,Inc
MAILING ADDRESS PO Box 711, Dallas TX 75221

ADDRESS AT WELL LOCATION 6150 S. McCarren Blvd. Reno NV
Subdivision Name: *County* Washoe

2 LOCATION SE ¼ SW ¼ Sec 29 T 19N N/S R 20 E
NE NE 36 19
PERMIT/WAIVER No. N/A *Issued by Water Resources* 040-952-14 *Parcel No.*

Latitude 39.28'35.03" N
Longitude 119.47'30.55"W
UTM E
N
☐ NAD 27
■ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ■ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled?
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 119506

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 55 Feet Depth Cased 55 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4"		Sch 40	0	55

Existing Perforations:
Type of perforation Machine Slotted
Size of perforation 0.02

From	35	feet to	55	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 40 feet below land surface
Artesian flow N/A G.P.M. N/A P.S.I
Water temperature cool °F Quality N/A

6 **Additional Notes or Comments**
Casing removed from top 3' and backfilled with Concrete to .5'
Hot Asphalt Patch Surface Restoration
Top 30' had Cement Grout seal would not pull

Nad 27
39.4764 N
119.7967°W

plugg log 119506

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ■ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ■ no
Was the casing pulled? ☐ yes ■ no If pulled from: 3 feet to 0 feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: Slide Hammer 3.75"

From	55	feet to	54	feet	Number of perfs per linear foot	1
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	55	feet to	3	feet	Neat Cement	■ Pumped	☐ Poured
From	3	feet to	.5	feet	Concrete	☐ Pumped	■ Poured
From	0.5	feet to	0	feet	Asphalt Hot Patch	☐ Pumped	■ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15.3 lbs/gal
Bentonite Grout 0 % bentonite

Date Started 4/8/2014
Date Completed 4/8/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP *Contractor*
Address 2086E. Main St. Woodland,CA 95776 *Contractor*

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2466-M
Signed *By driller performing actual drilling on site or contractor*
Date 4/23/2014

(Rev 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.